

NEW MATERIALS AND METHODS UNDERGROUND SUBCOMMITTEE - MINUTES
July 14, 2009
11:00 a.m.
AGC Offices
1906 West Garvey Avenue
West Covina, CA 91790

- I.** Meeting called to order at 11:02 a.m. followed by self-introductions. See list below from sign-in sheet:

NAME	AGENCY/COMPANY	TELEPHONE	E-MAIL ADDRESS
Tom Cazares (TC)	L. A. City BCA	(213) 847-2442	tom.cazares@lacity.org
Greg Clayton (GC)	AGC Contracting Engineers	(949) 548-2010	greg@4cei.com
Peter Chang (PC)	L.A. County D.P.W./DES	(626) 458-7822	pechang@dpw.lacounty.gov
Jerry Cowden (JC)	Rialto Concrete Pipe	(909) 201-5121	jcowden@ktircp.com
Jerry Ellison (JE)	Consultant: Contech	(818) 843-0616	jrellison07@yahoo.com
Curt Gilley (CG) (Chair)	Terrain Engineering	(916) 952-0704	cwgilley@sbcglobal.net
Steve Hiner (SH)	Rinker Materials	(281) 435-8237	shiner@cemexusa.com
Rich Julio (RJ)	L.A. County Sanitation Dist.	(562) 908-4288	rjulio@lacsdsd.org
Roger Kohlenberger (RK)	L.A. County D.P.W./CON	(626) 458-4964	rkohlenb@dpw.lacounty.gov
Jamie L. Quick	Lienberger and Associates	(386)846-9719	sauphtale@yahoo.com
Walt Shioji (WS)	Consultant: Ribloc & Sekisui	(562) 546-8467	youcladad@hotmail.com
Gary Lienberger	Lienberger and Associates	(818)519-9060	GLienberger@earthlink.net
Marty Lienberger	Lienberger and Associates	(909)706-7830	MartyLienberger@yahoo.com
Cathy Lienberger	Lienberger and Associates	(909)629-4020	GLienberger@earthlink.net

- II.** Meeting minutes of June are approved with minor corrections:

III. Announcements:

- A.** APWA chapter BBQ was well attended.
- B.** Any change that has measurement and payment portion will need to go through specifications, subcommittee and then to Rod for editorial.

IV. Old Business:

A. Pipeline Rehab. Task Force Report:

Change 185 NU – Spiral Wound Polyvinyl Chloride (PVC) Liner. The GB committee discussed Change 185 NU – need to use Profiled PVC Strip through out the specification
The Profile and Annular are two different items and terminology chosen should alleviate confusion
RJ recommended that Change 185 NU go to Editorial. RK made the motion, WS 2nds the motion.

B. Reinforced Concrete Box Task Force Report:

- i. **Change 177 NU – Pre-cast Reinforced Concrete Box.** PC need to change 750 back to 560, PSI needs to govern everything. 5000 psi needs to be a minimum, limit the % of fly ash and SH commented that the cement should be changed back to 560lbs and not to exceed .53, just like stated in the ASTM/AASHTO. JC stated that Type II/V is the Greenbook default cement.

- ii. **Section 306 Overhaul:**

30 day hold

- V. **New Business** – JE Members only portion of the website, this is for use by committee/sub committee members only. Documents will be posted online, for easy accessibility.

- VI. **Next Meeting:** August 18th, 2009 11:00AM

- VII. **Adjournment:** 1:00PM